BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**White Topping of road from Sheshadripuram First Grade College to Aroma Bakery Junction via 3rd Cross road 1st A Main Road, 16th B Cross road Annexure –F(2)**
2	Estimate cost / Amount	Rs.1393.00 Lakhs
3	Name of Contractor	M/s NCC LIMITED
4	Amount of Contract	Rs.124079732=00
5	Agreement No	181/2020-21, Dated: 08-02-2021
6	No. and date under which the work order has been issued	181/2020-21, Dated: 08-02-2021
7	Time limit originally fixed for completion	12 Months (upto 07-02-2022)
8	Date of application by the contractor for granting extension	01/08/2022
9	Date of receipt of application in the sub-division office	01/08/2022
10	Extension granted if any:	
	1. From	08-02-2022
	2. To	30-08-2022
11	Work carriedout by the contractor during the original period stipulated in contract	Rs.39364527.00
12	Work carriedout during the first period of extension	Rs.43051493.00
13	Work carriedout during and extension	Rs.82416020.00
14	Time now applied for	upto 31-01-2024
15	Date of recommending time limit applied	upto 31-01-2024
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Rs.41663712.00

18	Probable time required for completion of remaining work	31-01-2024
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work delayed due to Covid-19, delay in getting approval for Restoration and laying UGD Pipe line and delay in getting permission from Traffic police
22	Recommendation of Executive Engineer	Work delayed due to Covid-19, delay in getting approval for Restoration and laying UGD Pipe line and delay in getting permission from Traffic police . Hence EOT may be accorded till 31-01-2024 without levying penalty for the contractor.

Assistant / Junior Engineer
Project Division, BBMP

Asst Executive Engineer 13/09/2023
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ